## LAND APPLICATION OF BIOSOLIDS **SITE INSPECTION FORM**

GENERAL INFORMATIO	DATE: 6-24-2005				
COUNTY: King George CONTRACTOR/MUNICIPALITY: Synagro Mid Atlantic, Inc.					
NAME (OWNER/OPERATOR): Synagro / Lewis Ashton Waterloo Farm					
INSPECTED BY: Scott Haley (writer) PERMIT NO: VDHBUR 62					
FIELD NO: Storage Lagoon ACRES: N/A					
OTHERS PRESENT: none					
FIELD DATA/OBSERVAT	TIME: 11:00 AM				
WEATHER: Sunny, slight S wind, 80 – 85 degrees F		SOIL CONDITIONS: Dry to moist			
BIOSOLIDS SOURCE(s): Mattawoman, Parkway		BIOSOLIDS TYPE: lime stabilized			
SOIL pH: range	SOLIDS CONTENT OF BIOSOLIDS (%): 25-32%				
APPLICATION RATE: primarily Productivity II soils, 250 lbs PAN					
CROP AND EXPECTED YIELD: Hay					
LOAD TO DATE (WT): see monthly report					
BIOSOLIDS APPLIED: ( ) LIQUID ( X ) DEWATERED					
MODE OF APPLICATION:	(X) SURFACE (	) SURFACE W/INCOR	RP. (	) INJECTIC	N
APPLICATION LIMITED	( ) NITROGEN	( ) pH			
BY:					
( ) MAX. HYDRAULIC LOADING (LIQUID BIOSOLIDS)					
( ) MAX. SOLIDS LOADING (15 DRY TONS/ACRE)					
( ) OTHER (SPECIFY):					
FIELD OBSERVATIONS			<u>YES</u>	<u>NO</u>	
BUFFERS OBSERVED:			X		
	UNIFORM APPLICATION:			X	
	PROPER FIELD RECORDS:			X	
	SIGNS OF RUNOFF:				X
	TRUCKS NON-SPILL/WATERTIGHT: N/A				
		ONDITION OF HAUL ROUTE SATISFACTORY: X			
ODORS PRESENT:	( ) NONE	(X) NORMAL () ABOVE			
	NORMAL*				
OVERALL CONDITION OF SITE: (x)GOOD ()FAIR ()POOR					
<b>COMMENTS:</b> (*explain): Received an email on 6/21/2005 from Mark Remsberg, King George County,					
	asking to inspect the Waterloo Farm property on Mathias Point Road.				
	Unfortunately, no mention of a specific complaint or complainant. Later				
	telephone conversation with Mr. Remsberg confirmed that the complaint was				
	anonymous, but involved odor and possible over-application.				
	W				
	Writer inspected the site on Friday, 6/24/2005, and verified that biosolids had				
	been applied to fields along Mathias Point Road, as well as others. Ammonia				
	odor was present, but not detected at neighboring houses. Review of field				
	information supplied verbally by Claiborne Taylor of Synagro showed proper				
PAN rates were employed. Proper buffer distances were maintained.					

VDH - Div of Wastewater Engineering King George County – Mark Remsberg, fax Synagro Mid-Atlantic **COPIES:**