LAND APPLICATION OF BIOSOLIDS SITE INSPECTION FORM

GENERAL INFORMATION:	DATE: 27 March 2006
COUNTY: Sussex CONTRACTOR/MUNICIPALITY: Recyc Systems, Inc.	
NAME (OWNER/OPERATOR): Virginia Clark booklet	
INSPECTED BY: Charles Swanson VDHBUR NO: # 135	
FIELD NO: SXVWC fields 4,5,6	ACRES: about 195 acres in the farm
OTHERS PRESENT: alone	
FIELD DATA/OBSERVATIONS:	TIME: 2:00 pm
WEATHER: warm 60's	SOIL CONDITIONS: dry -good
BIOSOLIDS SOURCE: Blue Plains & South	h BIOSOLIDS TYPE: lime stabilized
Central	
SOIL pH:	SOLIDS CONTENT OF BIOSOLIDS (%): 26%
APPLICATION RATE: corn rate- fields 4,5,6	
CROP AND EXPECTED YIELD: #6 was a hay field- this year disced under and will be planted in corn	
LOAD TO DATE (WT):	
BIOSOLIDS APPLIED: () LIQUID (XX) DEWATERED	
MODE OF APPLICATION: () SURFACE (XX) SURFACE W/INCORP. () INJECTION	
APPLICATION LIMITED (XX) NITROG	GEN () pH () METALS
BY:	
() MAX. HYDRAULIC LOADING (LIQUID BIOSOLIDS)	
() MAX. SOLIDS LOADING (15 DRY TONS/ACRE)	
() OTHER (SPECIFY):	
FIELD OBSERVATIONS	YES NO
BUFFERS OBSER	RVED: XX
UNIFORM APPLI	ICATION: Field
	disced
PROPER FIELD R	RECORDS: Not
	reviewed
SIGNS OF RUNOFF:	
TRUCKS NON-SPILL/WATERTIGHT: Not ob.	
CONDITION OF H	HAUL ROUTE SATISFACTORY: XX
ODORS PRESENT: (X) NONE	() NORMAL () ABOVE
	NORMAL*
OVERALL CONDITION OF SITE: (XX) GO	COOD () FAIR () POOR

COMMENTS: (*explain):

This was a complaint inspection prompted by a recent telephone call. The permitted site (SXVWC) is located along Courthouse Road (Route 626) near the Nottoway River in upper Sussex County. The 195 acre site (includes three fields off Route 35) is mainly row crops stretching along Route 626 for a distance of about 1/2 mile. DWE has received a telephone call and an email from a nearby neighbor concerning odors.

The site visit revealed a good sized farm that contains two homes(both vacant). This farm was recently bought by Kevin Engel (large farm operator in several counties). Several pictures were taken for the file. Recyc Systems was not operating at this farm on Monday 27th. Two spreaders were still on site and this farm still had about 70 acres to be spread (about 70 more truck loads). Recyc Systems will be operating here for one to two more weeks depending on biosolids volumes and previous commitments. VDH requested an additional 50 feet of buffer (from 200 to 250 feet) from the neighbor's home and Recyc agreed to this request.

There was no odors present at this time.

COPIES: VDH -DWE

Sussex County Health Department Sussex County Administrator Recyc Systems, Inc.